

ID	Task Name	Resource Initials	Duration	Start	Finish	Feb 3							Feb 10							Feb 17							Feb 24							Mar 2							Mar 9							Mar 16							Mar 23						
						3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29
1	<b>USDOL / JCC Metering Project - PRELIMINARY</b>		<b>38 days</b>	<b>Tue 2/5/08</b>	<b>Thu 3/27/08</b>	[Gantt bar]																																																							
2	Phase I		38 days	Tue 2/5/08	Thu 3/27/08	[Gantt bar]																																																							
3	Stage 1 - Site Surveys (17 Sites / 45 Bldgs)		28 days	Tue 2/5/08	Thu 3/13/08	[Gantt bar]																																																							
4	Notice to Proceed	DOLPBD	0 days	Tue 2/5/08	Tue 2/5/08	[Milestone diamond]																																																							
5	Mobilization	MDM	9 days	Tue 2/5/08	Fri 2/15/08	[Blue bar]																																																							
6	Group 1		8 days	Mon 2/18/08	Wed 2/27/08	[Gantt bar]																																																							
7	#606: Gary - San Marcos, TX (1)	MSLP1	2 days	Mon 2/18/08	Tue 2/19/08	[Blue bar]																																																							
8	#209: Ramey - Aguadilla, PR (5)	MSLP1	3 days	Wed 2/20/08	Fri 2/22/08	[Blue bar]																																																							
9	#212: Barranquitas - Barranquitas, PR (3)	MSLP1	3 days	Mon 2/25/08	Wed 2/27/08	[Blue bar]																																																							
10	Group 2		16 days	Mon 2/18/08	Mon 3/10/08	[Gantt bar]																																																							
11	#202: Edison - Edison, NJ (2)	MSLP2	2 days	Mon 2/18/08	Tue 2/19/08	[Blue bar]																																																							
12	#304: Keystone - Drums, PA (6)	MSLP2	2 days	Wed 2/20/08	Thu 2/21/08	[Blue bar]																																																							
13	#207: Delaware Valley - Callicoon, NY (3)	MSLP2	2 days	Fri 2/22/08	Mon 2/25/08	[Blue bar]																																																							
14	#205: Oneonta - Oneonta, NY (1)	MSLP2	2 days	Tue 2/26/08	Wed 2/27/08	[Blue bar]																																																							
15	#206: Cassadaga - Cassadaga, NY (3)	MSLP2	2 days	Thu 2/28/08	Fri 2/29/08	[Blue bar]																																																							
16	#210: Iroquois - Medina, NY (2)	MSLP2	3 days	Mon 3/3/08	Wed 3/5/08	[Blue bar]																																																							
17	#201: Glenmont - Glenmont, NY (2)	MSLP2	2 days	Thu 3/6/08	Fri 3/7/08	[Blue bar]																																																							
18	#208: South Bronx - Bronx, NY (2)	MSLP2	1 day	Mon 3/10/08	Mon 3/10/08	[Blue bar]																																																							
19	Group 3		11 days	Thu 2/28/08	Thu 3/13/08	[Gantt bar]																																																							
20	#108: Hartford - Hartford, CT (1)	MSLP3	1 day	Thu 2/28/08	Thu 2/28/08	[Blue bar]																																																							
21	#105: New Haven - New Haven, CT (2)	MSLP3	2 days	Fri 2/29/08	Mon 3/3/08	[Blue bar]																																																							
22	#109: Exeter - Exeter, RI (3)	MSLP3	1 day	Tue 3/4/08	Tue 3/4/08	[Blue bar]																																																							
23	#104: Grafton - North Grafton, MA (2)	MSLP3	2 days	Wed 3/5/08	Thu 3/6/08	[Blue bar]																																																							
24	#103: Penobscot - Bangor, ME (5)	MSLP3	3 days	Fri 3/7/08	Tue 3/11/08	[Blue bar]																																																							
25	#106: Loring - Limestone, ME (2)	MSLP3	2 days	Wed 3/12/08	Thu 3/13/08	[Blue bar]																																																							
26	Stage 1 - Work Package Development	MDM	5 days	Fri 3/14/08	Thu 3/20/08	[Blue bar]																																																							
27	Submit Work Packages	MDM	0 days	Thu 3/20/08	Thu 3/20/08	[Milestone diamond]																																																							
28	Work Package Review / Approval	DOLPBD	5 days	Fri 3/21/08	Thu 3/27/08	[Blue bar]																																																							

Project: DOL / JCC Metering Date: Tue 2/5/08

Task [Blue bar] Progress [Black bar] Summary [Grey bar] External Tasks [Grey bar] Deadline [Green arrow]

Split [Dotted bar] Milestone [Diamond] Project Summary [Grey bar] External Milestone [Diamond]